

Monthly Return in respect of on-going contracts with award value more than Rs. 2 Lacs For the month of **May, 2019, (for CVO)**

Sr. No	Tender /supply Order No.	Name of executing / procurement office	Name of work	Name of contractor/ Supplier	Date of award	Awarded amount Rs.	Whether Ltd./ open press/ Single tender	Date of Start of Work/ supply as per contract	Date of completion of work/ supply as per contract	Date of actual completion of work/ supply	Progress in %	Final value of work done/ supply Rs.	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1.	677/Pong-314 dated 08.8.17	CE/SO (PW)	Design, manufacture and Supply of hydro static Lubrication system for one unit of Pong Power House, Talwara (314).	M/s BHEL, Chandigarh	8.8.17	61,23,708/-	Proprietary	After approval of drawings by the field office	6 weeks from the date of receipt of Purchase Order. 10 months from Drawings approval.	Details available with field office			CE/SO, BBMB, (PW)	Mechanical drawings approved and sent to firm on 26.03.2018. Letter to SE/PPH sent on 28.09.2018 regarding clarification on electrical drawings, reply received on 1.9.2018. Letter to BHEL on 3.10.2018 for incorporating field comments. Revised electrical drawings received on 25.10.2018. After approval sent to M/s BHEL on dated 14.11.18. GA drawing received from BHEL on 7.1.19, sent approved to M/S.BHEL on 5.2.19 after obtaining comments of Field Office.
2.	PO No. 694/ Pong-319 dated 07.9.2018	CE/SO (PW)	Supply, Erection, testing & commissioning of Stator for Unit No. 2 of Pong Power House, Talwara.	M/s BHEL, Chandigarh	7.9.2018	11,35,72,700 /-	Proprietary	4.9.18	9.7.19	-do-			CE/SO	10% advance for supply part extended to firm on 4.9.2018.10% advanced for service part extended on 26.10.18 .QAP approved on 29/11/18 after obtaining field comments on 27.11.18. Cooling Water Drawing received from BHEL on 27.12.18, approved on 7.2.19 . Inspection call received on 7.1.19.Inspection officers deputed on dated 9.1.19 after receiving nomination from CE/ Gen. Detailed inspection report received. Machine taken on PTW for execution. on 14.2.2019 work in progress

3.	PO No. 702/ Pong-316 dated 31.12.18	CE/S O (PW)	Supply, Erection, testing & commissioning of 20nos. Battery sets for various substations and Power Houses of BBMB (PW)	M/s. Panacea Alloys Pvt. LTD., Pune	31.12.18	1,42,76,109 /-	Open	7.1.19	18 weeks from 13.3.19	-do-	CE/SO	Inspection call received from firm on 10.4.19. Inspecting Officer deputed for inspection. Inspection Report awaited.
4.	PO NO 703/PHD/ PONG-332 DATED 31-12-18	CE/S O (PW)	Procurement of turbine spares for capital maintenance of unit no .4 of pong power house	M/S BHEL , Chandigarh	31.12.18	1,26,93,650 /-	Propriet- -ary	5.2.19	4.2.20	-do-	CE/SO (PW)	PO NO. 703/PHD/Pong-332 dated 31.12.2018 issued to M/s BHEL .Acceptance conveyed by BHEL on 5.2.19. Advance 10% extended on 5.2.19..

Sd/-
Dy. Director/Pong Cell

Monthly Return in respect of on – going contracts with award value more than Rs. 2 Lacs for the month of May/2019 in respect of Bh-I Cell

Sr. no.	Tender/ Supply order no.	Name of executing/ procure ment office	Name of work	Name of contractor/ Supplier	Date of Award	Awarded Amount	Whether Limited./ open press/single tender	Date of start of work/supply as per contract	Date of completion of work/supply as per contract	Date of actual completi on of work/sup ply	Progres s in %age	Final value of work done/s upply Rs	Awarding Authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1.	518/PHD(Bh-1)-437 dt. 27.07.2009	EIC(Gen)/ C.E/SO, BBMB (PW)	Procurement of 4 no, 3 phase 150 MVA, 11/220 kV, Gen. Trf for Bhakra Left Bank P/H.	Crompton Greaves Limited, Mumbai	27.07.2009	24.416 Cr (Exclusiv e Taxes & duties and price variation)	Limited	19.03.2010	i)1 st trf received on 21.12.2010 ii) 2 nd trf received on 13.11.2011 iii) 3 rd trf received on 29.04.2014 iv) 4 th trf yet to be received	Details available with the concerned field office			C.E/SO, BBMB(P W)	Supplementary memorandum in compliance to minutes of purchase committee meeting held on 26.03.2019, has been sent to Spl. Secy, BBMB Chandigarh on 23.05.2019 for consideration in next meeing of purchase committee.
2.	650/PHD(BH-I)456 dt. 08.01.2016	EIC(Gen)/ C.E/SO, BBMB (PW)	R&M works of hydro turbines of unit no. 2 of Ganguwal Power House and unit no. 3 of Kotla Power House.	M/s B.H.E.L,Ch d	08.01.2016	14.17 Crore	Open	20.02.2016	80 weeks from effective date i.e unconditional acceptance of PO and release of payment by Purchaser.	Details available with the concerned field office			C.E/SO, BBMB(P W)	Runner at Ganguwal Power House and Kotla Power House has been commissioned on 23.11.2017 and 04.12.2017 respectively.
3.	692/PHD(BH-I)463 dt. 16.07.2018	EIC(Gen)/ C.E/SO, BBMB (PW)	Procurement of Automatic Fire Detection and Alarm System for different locations at Ganguwal & Kotla Power House.	M/s S.P. Engineers & Contractors	16.07.2018	11.39 lac	Open	12.11.2018	Supply of material and ETC within 12 weeks and 16 weeks respectively from technical/comme rcial clear PO.	Details available with the concerned field office			C.E/SO, BBMB(P W)	Re-inspection has been carried out and dispatch authorization has been issued on 23.04.2019. Material has not been dispatched by the firm despite repeated requests latest reminder issued on 29.05.2019.
4.	398/PHD(BH-I)461 dt.29.11.2018	EIC(Gen) / C.E/SO, BBMB (PW)	Procurement of 6 no., 3 Tonne capacity Wire Rope Electric Hoist (Heavy Duty) alongwith installation at Dehar Power House, Slapper	M/s Pilot Engineerin g Works, Ludhiana	29.11.2018	27 lac	Open	08.07.2019	Supply of material and ETC within 16 weeks and 20 weeks respectively from technical/comme rcial clear PO.	Details available with the concerned field office			C.E/SO, BBMB (PW)	Inpsection call awaited from the firm.

Dy .Director/Bh-1 Cell

Monthly Return in respect of on-going contracts with award value more than Rs. 2 Lacs For the month of May, 2019

Sr no.	Tender /supply Order No.	Name of executing / procurement office	Name of work	Name of contractor/ Supplier	Date of award	Awarded amount Rs in cr.	Whether Ltd./ open press/ Single tender	Date of Start of Work/ supply as per contract	Date of completion of work/ supply as per contract	Date of actual completion of work/ supply	Progress in %	Final value of work done/ supply Rs in cr.	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1.	<p>1) Agreement for Implementation No. 486/PHD/BH-II-413 dated 02.11.2007</p> <p>2) Off Shore Supply Contract No. 487/ PHD/ BH-II-413 dated 04.11.2007) for JPY 3,240,495,000/-</p> <p>3) On Shore Service for Turbine Portion Contract No.488/ PHD /BH-II-413 dated</p>	<p><u>Purchaser:</u> Chief Engineer/System Operation, BBMB (PW), Chandigarh.</p> <p><u>Engineer-in-Charge Works</u> Engineer-in-Chief/ Generation, BBMB (PW), Nangal Township, BBMB, Nangal Township.</p>	R,M&U of 5 Hydro generating units of Bhakra Left Bank Power House	<p>Sr. No. 1 Consortium led by M/s Sumitomo Corporation, Japan (with other members i.e. M/s Hitachi, Ltd., Japan and M/s VA Tech Hydro GmbH, Austria [now named as M/s Andritz Hydro GmbH, Austria]</p> <p>Sr. No. 2 M/s Sumitomo Corporation, Japan</p> <p>Sr. No. 3 M/s Hitachi, Ltd., Japan</p> <p>Sr. No. 4</p>	21.11.07	489.77(with taxes & duties)	Open Press	02.01.08	27.11.12	Under progress	65 %	341.73	Full Board of BBMB	<p>Presently, R, M&U of five no. hydro-generating units at Bhakra Left Bank Power House has been taken in hand.</p> <p>1. In deference to approval of the Board, accorded in its 197th Board meeting held on 24.10.2007 at Chandigarh, Notification of Award for R, M&U works was issued in favour of Consortium led by M/s Sumitomo Corporation, Japan (with other members i.e. M/s Hitachi, Ltd., Japan and M/s VA Tech Hydro GmbH, Austria [now named as M/s Andritz Hydro GmbH, Austria] on 27.10.2007. Subsequently, Agreement for Implementation has been signed on 2.11.2007. In pursuance thereof, following Contracts have been signed:-</p> <p>a. Off Shore Supply Contract Agreement and On Shore Service Contract Agreement for Turbine Portion between BBMB and M/s Sumitomo Corporation, Japan and between BBMB and M/s Hitachi, Ltd., Japan respectively both on 4.11.2007.</p> <p>b. On Shore Supply Contract and On Shore Service Contract Agreements for Generator Portion on 13.11.2007 between BBMB and M/s VA Tech Hydro GmbH, Austria [now named as M/s Andritz Hydro GmbH, Austria]</p> <p>c. Agreement for Assignment in respect of On Shore Supply Contract and On Shore Service Contract Agreements for Generator Portion in favour of M/s VA Tech Hydro India Pvt. Ltd. On 21.11.2007 among BBMB, M/s VA Tech Hydro GmbH, Austria and M/s VA Tech Hydro India Pvt. Ltd. [M/s VA Tech Hydro now named as M/s Andritz Hydro]</p> <p>2. Effective Date of the Contract Agreements for R, M&U works of 5 no. Hydro Power Generating</p>

	<p>04.11.2007 for JPY 498,265,00 0/-+ INR 200,409,26 5/-</p> <p>4) On Shore Supply Contract No. 489/PHD/BH-II-413 dated 13.11.2007 read with assignment agreement dated 21.11.07 for INR 1,675,672,1 61/-</p> <p>5) On Shore Service for Generator Portion Contract. 490/PHD/BH-II-413 dated 13.11.2007 read with assignment agreement dated 21.11.07 for INR 255,000,00 0/-</p>			<p>M/s VA Tech Hydro GmbH, Austria [now named as M/s Andritz Hydro GmbH, Austria].</p> <p>Sr. No. 5</p> <p>M/s VA Tech Hydro GmbH, Austria [now named as M/s Andritz Hydro GmbH, Austria]</p> <p>For Sr. No. 4 & 5</p> <p>Assignment Agreements signed on 21.11.2007 with M/s VA Tech Hydro GmbH, Austria and M/s VA Tech Hydro India Pvt. Ltd. [M/s VA Tech Hydro now named as M/s Andritz Hydro].</p>								<p>Units is 2nd January, 2008.</p> <p>3. First Unit (Unit No. 2): Scheduled date for commencement of RM&U work on the first Unit (Unit No. 2) was 1st January, 2010. But due to discrepancy in the metallurgy of the Runner Crown and Runner Band during inspection at works of M/s Hitachi in Japan, RM&U work commenced by the Consortium on 26th April, 2010 and taken over for operation run on 18th July, 2013. The Unit is running at uprated output of 126 MW.</p> <p>Regarding localized cavitation, the modification of runner blade profile through solid piece welding carried out at the site by 10th June, 2016 as per meeting held by the Management with the Consortium on 13th January, 2016 and 02nd March, 2016.</p> <p>The modified runner was inspected by the joint team of M/s Hitachi and BBMB on dated 21.11.17 and "No cavitation" has been observed on the modified portion. The modification of runner blade profile through solid piece welding has been approved in the 230th meeting of full Board of BBMB on dated 19.11.2018. BBMB issued TOC of the Unit No. 2 to the consortium on dated 29.11.2018.</p> <p>4. Second Unit (Unit No. 5): R, M&U works on 2nd Unit (Unit No. 5) commenced by the Consortium on 11th April, 2011 and taken over for operational run on 02.10.2013. The Unit is running with output of 126 MW.</p> <p>Based on the report of CPRI, Bangalore, spare new Generator Shaft (as earlier ordered on M/s Andritz Hydro) alongwith the new spider rim and other related parts ordered on dated 14.10.2016 on M/s Andritz Hydro GmbH, Austria have been replaced with existing components of Unit No. 5 of Bhakra Left Bank Power House.</p> <p>The work for the replacement of shaft, spider, rim and other related parts alongwith various activities had been started on 21.10.2016 and put on commercial run on dated 15.06.2018. M/s Hitachi, Japan has planned to modify the runner blade profile of this Unit through solid piece welding in situ in the month of February- March, 2020.</p> <p>5. Third Unit (Unit No. 4) The Unit was taken on R, M & U works on 22.11.2013 and taken over for operational run on 05.08.2015 and is presently running at uprated output of 126 MW. The Unit has been taken on Shutdown on 4th April, 2019 and handed over to M/s Hitachi, Japan for modification of runner. The work of modification of Runner blades profile is completed on 18th May, 2019. The Unit is running with output of 126 MW</p> <p>6. Fourth Unit (Unit No. 3) Unit has been taken on shutdown for RM&U works</p>
--	--	--	--	---	--	--	--	--	--	--	--	---

													on 1 st April, 2019. The dismantlement of various components viz slip ring assembly, thrust head, upper guide bearing, lower guide bearing, top bracket, Generator coolers, DE&NDE fans etc. completed successfully. The rotor decoupled from the turbine shaft on dated 05.04.2019. The rotor has been taken out from the pit on dated 29.04.2019. The NDT of Generator shaft and rotor spider completed. Work of Stator Assembly of Unit No.3 in the service bay was started on 22nd January, 2019. Stator frame segments has been joined together on 29.01.2019. Final welding of sole plates with the stator frame completed on 15.2.19. The stator core punching have been placed to its position & final core pressing completed on 3.04.2019. The core flux test of stator core completed successfully on dated 08.04.2019. The placement of bottom bars to the stator slots has been started on 25.04.2019 and completed on 05.05.2019. The HV test on bottom bars after its placement has been done on 13.5.2019 successfully. The placement of top bar to the stator slots has been started on 14.5.2019 and completed on 23.5.2019. The HV test on Top bars carried out successfully on 25.5.2019. The Turbine runner alongwith shaft has been taken out from the pit on 17.5.2019. Shaft decoupled from the runner on 29.5.2019. Unit has been planned to be commissioned by November/December, 2019. 7. Fifth Unit (Unit No. 1) The commencement of RM&U works shall be based on commissioning of fourth unit. In case shutdown of this unit is taken in the month of September, 2019, the R, M&U works are anticipated to be completed by April/May, 2020. 8. R, M&U works are likely to be completed in 20-21.
2	Purchase order no. 704/PHD/ BH-II 460-A dated 04.01.2019.	P&D(PPs) Directorate, PHD (Bhakra-II Cell), Flat No.-75, SLDC Residential Complex, Indl. Area- Ph. I, Chandigarh – 160002	Supply of gate valves of various sizes for different types of Water Supply Systems for Bhakra Left Bank Hydro Power House	M/s A.V Valves, Agra	4.01.19	89,37,811/- (without taxes)	Open press	The technical clearance of the P.O. will be deemed from receipt of approved drawings by the supplier	24 weeks	Under process	15 %	MLPC	QAP submitted by the firm, approved by this office on 29.04.2019. Revised drawing submitted by the firm, approved by this office on dated 03.05.2019.

Addl. SE/Bhakra-II Cell,
BBMB, Chandigarh

Monthly Return in respect of On-going contracts with award value more than Rs. 2 Lac for the months of 05/2019 in respect of P&C Cell.

S. No	Tender/ Supply Order No.	Name of executing/ procurement office	Name of Work	Name of contractor/supplier	Date of award	Awarded Amount Rs	Whether Ltd./ Open press/ single tender	Date of start of work/ supply as per contract	Date of completion of work/ supply as per contract	Date of actual completion of work/ supply	Progress in% age	Final value of work done/supply Rs.	Awarding Authority	Remarks
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.	
1.	Repeat Order PO 521	SE/BPH Circle, Nangal Director/ P&D(PPs) BBMB, CHD	Procurement of Numerical Protection schemes in respect of 5 no. machines of Bhakra Left Bank Power House.	M/s. ABB Ltd., Chandigarh	16/9/09	61,58, 771/-	Repeat PO to earlier open tender	28.2.10	11/2012	-	60%	60,58,771/-	CE/SO , BBMB, CHD	Relays unit (no. 4 th) Comm linked
2.	NIT 383 PO 661	Director/ P&C Director/ P&D(PPs) BBMB, CHD	Supply, Delivery, Testing & Demonstration of One No. Automatic Three Phase Relay Test Set Megger make, Model – SMRT 410 (Part no. 41P0F011T1) required for P&T Cell, BBMB, Chandigarh	M/s. Syselec Technologies Pvt. Ltd., Mumbai	22/09/16	27,13,500/-	Open (Two Part)	30.9.16	9.12.16	-	-	-	CE/SO , BBMB, CHD	PO M 22/9/ Techn After 20/11 receipt 17.2.2 dated releas
3.	NIT 408 PO 683	CE/TS BBMB, CHD Director/ P&D(PPs) BBMB, CHD 183	Design, Manufacture, Testing at works, Supply, Delivery at destination, Supervision of Erection, Testing and Commissioning of 13 Nos. Float and Float cum Boost Battery Chargers for various sites of BBMB.	M/s. Chhabi Electricals Pvt. Ltd., Jalgaon (Mumbai)	13.12.17	40,36,709 /-	Open	-	-	-	-	-	CE/SO , BBMB , CHD	Material issued

4.	NIT 398	SE/BPH Circle, Nangal	Supply, Design, Manufacture, Erection, Testing, and Commissioning of Numerical Low Impedance Bus Bar Protection Scheme (Centralized Configuration) for 220kV, Bhakra Right Bank Power House Switchyard of BBMB.	M/s. Schweitzer Engineering Laboratories Pvt. Ltd., Pitampura, Delhi	2/1/2018	27,50,561/-	Open	-	-	-	-	-	CE/SO, BBMB, CHD	PO No. 684 placed upon Material re- sheet issued
	PO 684	Director/ P&D(PPs) BBMB, CHD 182												
5.	NIT 381	CE/Gen, BBMB, Nangal	Replacement of existing Generator Protection of unit no. I,II & IV to VI with latest numerical Generator Protection Scheme of Pong Power House, Talwara.	M/s Schneider Electric Infrastructure Ltd	01.05.2018	1,88,78,19 1/-	Open	-	-	-	-	-	CE/SO, BBMB, CHD	PO no. 685 placed upon Ltd. DI Issu- 77/PHD/P&C-
	PO 685	Director/ P&D(PPs) BBMB, CHD 159												
6.	NIT 422	CE/Gen, BBMB, Nangal	Supply, Delivery, Testing and Demonstration of One No. C (Capacitance) & Tan Delta Test Set along with suitable Resonating Inductor(s), Laptop and accessories for Pong Power House, Talwara	M/s Indica Engineers, Chandigarh	22/6/2018	29,50,00 0	Open	-	-	-	-	-	CE/SO, BBMB, CHD	PO No. 689 placed upon Technical she
	PO 689	Director/ P&D(PPs) BBMB, CHD 192												
7.	NIT 428	CE/TS, BBMB, Chandigarh 197	Supply, Delivery, Testing including Demonstration of one no. Thermo- vision camera along with accessories for P & T Cell, BBMB, Chandigarh	M/s Madhav Engineers Private Limited	27/9/2018	₹18,99,80 0/-	Open	-	-	-	-	-	CE/SO, BBMB, CHD	PO No. 695 Madhav Engin- Inspection do- the Shortages- sheet issued
	PO 695	Director/ P&D(PPs) BBMB, CHD												

8.	NIT 424	CE/TS, BBMB, Chandigarh	Supply, Delivery, Testing including Demonstration of one no. Circuit Breaker Operational Analyzer alongwith Dynamic Contact Resistance Meter (DCRM) and accessories for P & T Cell, BBMB, Bhiwani.(Model-CBA3000	M/s. ISA Advance Instruments (I) Pvt. Ltd., - 33,GF, Sector 2, Noida	25.10.2018	₹29,15,527/ -	Open	-	-	-	-	-	CE/SO, BBMB, CHD	PO No. 697 placed upon Pvt. Ltd. Material sheet issued
	PO 697	Director/ P&D(PPs) BBMB, CHD 194												
9.	NIT 429	CE/TS, BBMB, Chandigarh	Supply, Delivery, Testing including Demonstration of one no. portable high voltage testing set along with standard accessories for Dehar Power House BBMB, Slapper	M/s. Rectifier & Electronic Pvt. Ltd. 10/3, DLF Industrial Area Moti Nagar, new delhi	24.01.2019	₹30,34,360/ -	Open	-	-	-	-	-	CE/SO, BBMB, CHD	PO No. 705 placed upon Pvt. Ltd. Material sheet issued.
	PO 705	Director/ P&D(PPs) BBMB, CHD 177												

उप निदेशक/ पी एवं सी प्रकोष्ठ,
बी.बी.एम.बी. चण्डीगढ़ ।

Monthly Return in respect of On-going contracts with award value more than Rs. 2 Lac for the months of May, 2019 in respect of Dehar Cell

Sr. No.	Tender/ Supply Order No.	Name of executing/ procurement office	Name of Work	Name of contractor/ supplier	Date of award	Awarded Amount Rs	Whether Ltd./ Open press/ single tender	Date of start of work/ supply as per contract	Date of completion of work/ supply as per contract	Date of actual completion of work/ supply	Progress in %age	Final value of work done/ supply Rs.	Awarding Authority	Remarks
1.	657/PHD /Dehar-409	P&D (PPs) Dte.	Procurement of Microprocessor Based Digital Electro Hydraulic Governor for Unit No. 1 to 6 at Pong Power House.	M/s Andritz Hydro Ltd. Faridabad	08.07.16	5,90,76,710	Open tender	Within 24weeks of date of receipt of approved drawing	Within 24 weeks of date of receipt of approved drawing	Detail available with the concerned field office			CE/SO	Last three units yet to be commissioned. Letter sent to Andritz hydro on dated 22.04.2019 to extend the validity of PBG upto 31.08.2019
2.	658/PHD /Dehar-423	--do--	Procurement of Spares for Rotary Valves of Unit No. 1 & 2 and 5 & 6 installed at Dehar Power House, Slapper	M/s. BHEL, Chandigarh	18.07.16	4,29,60,162	Single	With 12 months from date of receipt of PO and release of advance payment	With 12 months from date of receipt of PO and release of advance payment	Detail available with the concerned field office			CE/SO	1 No. item is pending & BHEL assured that the same will be dispatched shortly.
3.	680/PHD/ Dehar/ 436 dt 14.07.17	-do	Procurement of BHEL spares for Turbines, Rotary Valves and modified shaft seal arrangement of Dehar Units at Dehar Power House, Slapper.	M/s. BHEL, Chandigarh	14.07.17	2,99,32,105	Single	Within 12 months from date of receipt of PO and advance payment whichever is later.	Within 12 months from date of receipt of PO.	Detail available with the concerned field office			CE/SO	Some pending items have been received at site.
4.	682/PHD /Dehar/ 434dt 04.10.17	-do	Procurement of four Single phase, 11/220/ $\sqrt{3}$ kV, 60MVA Generator Transformer for Dehar Power house, Slapper	M/s. BHEL, Chandigarh	04.10.17	15,15,97,033	Open Tender	Within 40 weeks from receipt of approved drawing	Within 40 weeks from receipt of approved drawing	Not yet started			CE/SO	Dispatch authorization for 1 st Unit along with accessories & spares issued on 29.05.2019. Inspection call for transformer oil awaited
5.	688/PHD /Dehar/ 435dt 05.06.18	-do	Procurement of four Single phase, 11/400/ $\sqrt{3}$ kV, 60MVA Generator Transformer for Dehar Power house, Slapper	M/s. BHEL, Chandigarh	05.06.18	19,73,21,789	Open Tender	Within 40 weeks from receipt of approved drawing	Within 40 weeks from receipt of approved drawing	Not yet started			CE/SO	Drawings approved and forwarded to the firm on 26.02.2019. Stage inspection call awaited.

6.	699/PHD /Dehar/ 440dt 07.12.18	-do	Procurement of BHEL spares for Turbine main shaft gland system and BFV for Dehar power House machines at Slapper	M/s. BHEL, Chandigarh	07.12.18	59.90 Lacs	Proprietary	Within 40 weeks from the receipt of PO	Within 40 weeks from the receipt of PO	Not yet started	CE/SO	10% advance payment released to firm.
7.	700/PHD /Dehar/ 416dt 24.12.18	-do	Replacement of existing CO ₂ – bank- 'B' of Generator Fire Extinguishing System, Supply, erection, testing & commissioning of 2 nos. identical new CO ₂ , banks one Main & one standby common for 6 Nos. 165	M/s New age Fire Protection P Ltd, Mumbai	24.12.18	91,65,500	Open	Within 26 weeks of approved drawing	Within 26 weeks of approved drawing	Not yet started	CE/SO	Drawings approved & sent to Firm. Inspection call awaited.
8.	701/PHD /Dehar/ 439 dt 24.12.18	-do	Procurement of Oil Coolers for 165 MW Hydro Generators at Dehar power House, Slapper.	M/s Hari Om Enterprises, Hardwar	24.12.18	23.10 Lacs	Open	Within 16 weeks of approved drawing	Within 16 weeks of approved drawing	Not yet started	CE/SO	Inspection call awaited.

उप निदेशक/देहर
बीबीएमबी, चण्डीगढ़।