

**B.B.M.B. MARCHES AHEAD WITH RENOVATION, MODERNIZATION & UPRATING OF BHAKRA POWER HOUSE**



Addition of 90 MW is underway as Machines of Bhakra (Left) Power House are being renovated from present capacity of 108 MW to 126 MW. Capacity of this power house shall be increased from 540 MW (5x108 MW) at present to 630 MW (5x126 MW). Contract for Renovation, Modernization & Uprating has been awarded to consortium of M/s Sumitomo-Japan, Hitachi-Japan & Andritz-Austria, at an approximate cost of 490 crores. RM&U of five machines is being executed in a phased manner & is expected to be completed by March, 2013.

Machine-wise commissioning schedule is as under :-

Sr. No.	Machine No.	Scheduled Date	
		Start date of work	Date of commissioning
1.	2	26.04.2010	21.11.2010
2.	5	22.11.2010	19.06.2011
3.	4	20.06.2011	15.01.2012
4.	3	16.01.2012	12.08.2012
5.	1	13.08.2012	10.03.2013